

PROJECT UPDATES

May 15, 2018

- Acquisition of the remaining ROW for the new line was completed in October.
- Expansion of Terrebonne Substation, and energization of all new/modified equipment at this station as well as Raceland Substation, was completed in December.
- Rebuild of the second section of the existing Terrebonne-Greenwood 115kV line, through Ardoyne Plantation Estates, was completed in late April.
- Construction of Entergy's 24-mile portion of the new line was completed in early May. It will be checked out and briefly energized before the end of May, then switched out until Cleco has completed construction of their 12-mile portion
- Final restoration and cleanup of the ROW is in progress and will continue for the next several months.
- Once Cleco completes it portion of the line, Entergy and Cleco will coordinate on performing end-to-end testing/commissioning and place the overall line into service, which is expected to occur in February 2019.

Aug. 3, 2017

- Right-of-way acquisition expected to be complete by October.
- All environmental permits have been issued for this project.
- Work on the expansion of the Terrebonne substation began in March and is scheduled for completion by December.
- Transmission line construction on acquired ROW is starting in August and scheduled to be completed by April 2018.
- Much of the project route is through wetlands. To protect the wetlands, the project will require extensive use of helicopters and marsh buggies to construct the transmission line. The new line parallels an existing transmission line.